BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Providing street sign boards to main and cross roads of Kodigehalli in ward no.08
2	Amount of Work Portion	134/911=no
3	Estimate cost	15.00 Lakhs
4	Name Of Contractor	N.N.Sreenivasaiah
5	Agreement No.	188/2016-17
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/188/16-17 Date: 08.03.2017
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	05-06-2017
9	Date of receipt of application in the sub-division office	05-06-2017
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	55 Days
15	Date of recommending time limit applied for	05-06-2017
16	Wheather the original application of contractor is enclosed	Y/N
17	Balance work remaining to be done	25%

18	Probable time required for completion of remaining work	1 Month
19	Cost of work charged establishment charge on the work after the expiry of original period	–
20	Wheather the notice as per clause has been issued	–
21	Remarks of the AEE and the daily rate of penalty proposed	Work has been necessary more time is essential, No Delay to be Contribute Reasons
22	Remarks of the EE with the daily rate of penalty proposed	Time may be granted without recovering penalty.

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone